





ID	Task Mode	Task Name	Duration	Start
0		<b>Yelm</b>	<b>134.2 days</b>	<b>Fri 10/7/11 8:00 AM</b>
1		1 Precon	1 day?	Fri 10/7/11 8:00 AM
2		<b>2 Submittals</b>	<b>12 days</b>	<b>Mon 10/10/11 8:00 AM</b>
3		2.1 Pipe submittals	10 days	Mon 10/10/11 8:00 AM
4		2.2 Fitting submittals	10 days	Mon 10/10/11 8:00 AM
5		2.3 Rock submittals	10 days	Mon 10/10/11 8:00 AM
6		2.4 Paving submittals	12 days	Mon 10/10/11 8:00 AM
7		<b>3 Project Start</b>	<b>0 days</b>	<b>Mon 10/31/11 7:00 AM</b>
8		<b>4 Holly street</b>	<b>2 days</b>	<b>Mon 10/31/11 8:00 AM</b>
9		4.1 tie ins	2 days	Mon 10/31/11 8:00 AM
10		<b>5 Daphne court</b>	<b>16.5 days</b>	<b>Wed 11/2/11 8:00 AM</b>
11		5.1 4" pipe	2 days	Wed 11/2/11 8:00 AM
13		5.3 testing	1 day	Tue 11/8/11 8:00 AM
12		5.2 services	2 days	Fri 11/18/11 12:30 PM
14		5.4 clean up	2 days	Tue 11/22/11 12:30 PM
39		<b>10 Port orford blvd</b>	<b>14.5 days</b>	<b>Wed 11/2/11 8:00 AM</b>
40		10.1 8" water line	8.5 days	Wed 11/2/11 8:00 AM
41		10.2 fire hydant	1 day	Mon 11/14/11 12:30 PM
42		10.3 testing	1 day	Mon 11/21/11 12:30 PM
15		<b>6 Abelia court</b>	<b>16.5 days</b>	<b>Fri 11/4/11 8:00 AM</b>
16		6.1 4" pipe	2 days	Fri 11/4/11 8:00 AM
19		6.4 testing	1 day	Wed 11/9/11 8:00 AM
17		6.2 services	2 days	Tue 11/22/11 12:30 PM
18		6.3 clean up	2 days	Fri 11/25/11 12:30 PM
20		<b>7 Aspen court</b>	<b>21.5 days</b>	<b>Tue 11/8/11 8:00 AM</b>
21		7.1 8" water line	1 day	Tue 11/8/11 8:00 AM
22		7.2 4" pipe	3 days	Wed 11/9/11 8:00 AM
25		7.5 fire hydant	0.25 days	Mon 11/14/11 8:00 AM
26		7.6 testing	1 day	Tue 11/15/11 10:00 AM
23		7.3 services	5 days	Fri 11/25/11 12:30 PM
24		7.4 clean up	4 days	Fri 12/2/11 12:30 PM
27		<b>8 mahonia court</b>	<b>20.25 days</b>	<b>Mon 11/14/11 10:00 AM</b>
28		8.1 8" Water line	1 day	Mon 11/14/11 10:00 AM
29		8.2 4" pipe	2 days	Tue 11/15/11 10:00 AM
30		8.3 Fire hydant	0.25 days	Thu 11/17/11 10:00 AM
33		8.6 testing	1 day	Thu 11/17/11 12:30 PM
31		8.4 services	4 days	Fri 12/2/11 12:30 PM
32		8.5 clean up	3 days	Thu 12/8/11 12:30 PM
43		<b>11 Figberry court</b>	<b>22 days</b>	<b>Tue 11/15/11 12:30 PM</b>
44		11.1 4" pipe	1 day	Tue 11/15/11 12:30 PM
47		11.4 testing	1 day	Tue 11/22/11 12:30 PM

Project: Yelm.mpp Date: Fri 10/7/11 7:00 AM	Task		Project Summary
	Split		External Task
	Milestone		External Milestone
	Summary		Inactive Task

ID	Task Mode	Task Name	Duration	Start
45		11.2 services	2 days	Mon 12/12/11 12:30 PM
46		11.3 clean up	2 days	Wed 12/14/11 12:30 PM
48		<b>12 Mulberry court</b>	<b>23 days</b>	<b>Wed 11/16/11 12:30 PM</b>
49		12.1 4 " pipe	1.5 days	Wed 11/16/11 12:30 PM
52		12.4 testing	1 day	Wed 11/23/11 12:30 PM
50		12.2 services	2 days	Wed 12/14/11 12:30 PM
51		12.3 clean up	2 days	Fri 12/16/11 12:30 PM
34		<b>9 Sumac place</b>	<b>16 days</b>	<b>Thu 11/17/11 12:30 PM</b>
35		9.1 4 " pipe	1 day	Thu 11/17/11 12:30 PM
38		9.4 testing	1 day	Fri 11/18/11 12:30 PM
36		9.2 services	1 day	Thu 12/8/11 12:30 PM
37		9.3 clean up	1 day	Fri 12/9/11 12:30 PM
53		<b>13 Barberry court</b>	<b>23.5 days</b>	<b>Fri 11/18/11 8:00 AM</b>
54		13.1 4 " pipe	1 day	Fri 11/18/11 8:00 AM
57		13.4 testing	1 day	Fri 11/25/11 12:30 PM
55		13.2 services	2 days	Fri 12/16/11 12:30 PM
56		13.3 clean up	2 days	Tue 12/20/11 12:30 PM
84		<b>18 Port orford blvd</b>	<b>30.5 days</b>	<b>Mon 11/21/11 8:00 AM</b>
85		18.1 8 " water line	11.16 days	Mon 11/21/11 8:00 AM
86		18.2 fire hydant	0.25 days	Wed 12/7/11 9:17 AM
87		18.3 testing	1 day	Mon 1/2/12 12:30 PM
88		<b>19 Port orford blvd</b>	<b>20.09 days?</b>	<b>Wed 12/7/11 11:17 AM</b>
89		19.1 8 " water line	2 days	Wed 12/7/11 11:17 AM
90		19.2 fire hydant	0 days	Fri 12/9/11 11:17 AM
91		19.3 testing	1 day?	Tue 1/3/12 12:30 PM
92		<b>20 filbert court</b>	<b>34.84 days?</b>	<b>Fri 12/9/11 11:17 AM</b>
93		20.1 8 " water line	0.7 days	Fri 12/9/11 11:17 AM
94		20.2 4 " pipe	1.6 days	Mon 12/12/11 8:53 AM
97		20.5 fire hydant	0.25 days	Tue 12/13/11 2:11 PM
98		20.6 testing	1 day?	Wed 1/4/12 12:30 PM
95		20.3 services	3 days	Thu 1/19/12 10:00 AM
96		20.4 clean up	3 days	Tue 1/24/12 10:00 AM
99		<b>21 Wisteria court</b>	<b>37.29 days?</b>	<b>Tue 12/13/11 4:11 PM</b>
100		21.1 8 " water line	0.75 days	Tue 12/13/11 4:11 PM
101		21.2 4 " pipe	2.2 days	Wed 12/14/11 2:11 PM
104		21.5 fire hydant	0.25 days	Fri 12/16/11 3:47 PM
105		21.6 testing	1 day?	Thu 1/5/12 12:30 PM
102		21.3 services	4 days	Tue 1/24/12 10:00 AM
103		21.4 clean up	4 days	Mon 1/30/12 10:00 AM
106		<b>22 Kinnikinnick court</b>	<b>38.09 days?</b>	<b>Mon 12/19/11 9:17 AM</b>
107		22.1 8 " water line	0.75 days	Mon 12/19/11 9:17 AM

Project: Yelm.mpp Date: Fri 10/7/11 7:00 AM	Task		Project Sumn
	Split		External Task
	Milestone		External Mile
	Summary		Inactive Task

ID	Task Mode	Task Name	Duration	Start
108		22.2 4 " pipe	2.1 days	Mon 12/19/11 3:47 PM
111		22.5 fire hydant	0.25 days	Thu 12/22/11 8:05 AM
112		22.6 testing	1 day?	Fri 1/6/12 12:30 PM
109		22.3 services	4 days	Mon 1/30/12 10:00 AM
110		22.4 clean up	4 days	Fri 2/3/12 10:00 AM
58		<b>14 Almond court</b>	<b>16.75 days</b>	<b>Tue 12/20/11 12:30 PM</b>
59		14.1 8 " water line	1 day	Tue 12/20/11 12:30 PM
60		14.2 4 " pipe	2 days	Wed 12/21/11 12:30 PM
63		14.5 fire hydant	0.25 days	Fri 12/23/11 12:30 PM
64		14.6 testing	1 day	Fri 12/23/11 2:30 PM
61		14.3 services	4 days	Tue 1/3/12 10:00 AM
62		14.4 clean up	3 days	Mon 1/9/12 10:00 AM
113		<b>23 Snowbell court</b>	<b>39.39 days?</b>	<b>Thu 12/22/11 10:05 AM</b>
114		23.1 8 " water line	0.75 days	Thu 12/22/11 10:05 AM
115		23.2 4 " pipe	2.2 days	Fri 12/23/11 8:05 AM
118		23.5 fire hydant	0.25 days	Tue 12/27/11 9:41 AM
119		23.6 testing	1 day?	Mon 1/9/12 12:30 PM
116		23.3 services	4.2 days	Fri 2/3/12 10:00 AM
117		23.4 clean up	4.2 days	Thu 2/9/12 11:36 AM
65		<b>15 Bay court</b>	<b>14.5 days</b>	<b>Fri 12/23/11 2:30 PM</b>
66		15.1 4 " pipe	1.5 days	Fri 12/23/11 2:30 PM
69		15.4 testing	1 day	Tue 12/27/11 10:00 AM
67		15.2 services	2 days	Mon 1/9/12 10:00 AM
68		15.3 clean up	2 days	Wed 1/11/12 10:00 AM
70		<b>16 Silverbell court</b>	<b>15 days?</b>	<b>Tue 12/27/11 10:00 AM</b>
71		16.1 8 " water line	1 day	Tue 12/27/11 10:00 AM
72		16.2 4 " pipe	1 day	Wed 12/28/11 10:00 AM
75		16.5 fire hydant	0.25 days	Thu 12/29/11 10:00 AM
76		16.6 testing	1 day?	Thu 12/29/11 12:30 PM
73		16.3 services	2 days	Wed 1/11/12 10:00 AM
74		16.4 clean up	2 days	Fri 1/13/12 10:00 AM
120		<b>24 Briar street</b>	<b>39.49 days?</b>	<b>Tue 12/27/11 11:41 AM</b>
121		24.1 8 " water line	2.6 days	Tue 12/27/11 11:41 AM
122		24.2 4 " pipe	0.22 days	Fri 12/30/11 8:29 AM
125		24.5 fire hydant	0.5 days	Fri 12/30/11 10:14 AM
126		24.6 testing	1 day?	Tue 1/10/12 12:30 PM
123		24.3 services	3.75 days	Thu 2/9/12 11:36 AM
124		24.4 clean up	3.75 days	Wed 2/15/12 9:36 AM
77		<b>17 Linden court</b>	<b>18.75 days</b>	<b>Thu 12/29/11 12:30 PM</b>
78		17.1 8 " water line	1 day	Thu 12/29/11 12:30 PM
79		17.2 4 " pipe	1.5 days	Fri 12/30/11 12:30 PM

Project: Yelm.mpp Date: Fri 10/7/11 7:00 AM	Task		Project Sumn
	Split		External Task
	Milestone		External Mile
	Summary		Inactive Task

ID	Task Mode	Task Name	Duration	Start
83		17.6 testing	1 day	Fri 12/30/11 12:30 PM
82		17.5 fire hydant	0.25 days	Tue 1/3/12 8:00 AM
80		17.3 services	4 days	Fri 1/13/12 10:00 AM
81		17.4 clean up	4 days	Thu 1/19/12 10:00 AM
127		<b>25 Heather Lane</b>	<b>2 days</b>	<b>Fri 12/30/11 2:44 PM</b>
128		25.1 Tie Ins	2 days	Fri 12/30/11 2:44 PM
129		<b>26 Foxglove court</b>	<b>42.17 days?</b>	<b>Tue 1/3/12 2:44 PM</b>
130		26.1 8 " water line	0.8 days	Tue 1/3/12 2:44 PM
131		26.2 4 " pipe	1.25 days	Wed 1/4/12 1:08 PM
134		26.5 fire hydant	0.25 days	Thu 1/5/12 3:08 PM
135		26.6 testing	1 day?	Wed 1/11/12 12:30 PM
132		26.3 services	4 days	Mon 2/20/12 4:06 PM
133		26.4 clean up	4 days	Fri 2/24/12 4:06 PM
136		<b>27 Cascara court</b>	<b>43.87 days?</b>	<b>Fri 1/6/12 8:38 AM</b>
137		27.1 8 " water line	0.6 days	Fri 1/6/12 8:38 AM
138		27.2 4 " pipe	1.25 days	Fri 1/6/12 1:56 PM
141		27.5 fire hydant	0.25 days	Mon 1/9/12 3:56 PM
142		27.6 testing	1 day?	Thu 1/12/12 12:30 PM
139		27.3 services	4 days	Fri 2/24/12 4:06 PM
140		27.4 clean up	4 days	Thu 3/1/12 4:06 PM
143		<b>28 Mariana court</b>	<b>47.77 days?</b>	<b>Tue 1/10/12 9:26 AM</b>
144		28.1 8 " water line	1 day	Tue 1/10/12 9:26 AM
145		28.2 4 " pipe	2 days	Wed 1/11/12 9:26 AM
148		28.5 fire hydant	0.25 days	Fri 1/13/12 9:26 AM
149		28.6 testing	1 day?	Fri 1/13/12 12:30 PM
146		28.3 services	5 days	Thu 3/1/12 4:06 PM
147		28.4 clean up	5 days	Thu 3/8/12 4:06 PM
150		<b>29 Cornus court</b>	<b>43.52 days?</b>	<b>Fri 1/13/12 11:26 AM</b>
151		29.1 4 " pipe	1.1 days	Fri 1/13/12 11:26 AM
154		29.4 testing	1 day?	Mon 1/16/12 12:44 PM
152		29.2 services	2 days	Thu 3/8/12 4:06 PM
153		29.3 clean up	2 days	Mon 3/12/12 4:06 PM
155		<b>30 Wanda court</b>	<b>44.42 days?</b>	<b>Mon 1/16/12 12:44 PM</b>
156		30.1 4 " pipe	1 day	Mon 1/16/12 12:44 PM
159		30.4 testing	1 day?	Tue 1/17/12 12:44 PM
157		30.2 services	2 days	Mon 3/12/12 4:06 PM
158		30.3 clean up	2 days	Wed 3/14/12 4:06 PM
160		<b>31 Sorbus court</b>	<b>46.92 days?</b>	<b>Tue 1/17/12 12:44 PM</b>
161		31.1 8 " water line	0.75 days	Tue 1/17/12 12:44 PM
162		31.2 4 " pipe	1.3 days	Wed 1/18/12 10:14 AM
166		31.6 testing	1 day?	Wed 1/18/12 12:44 PM

Project: Yelm.mpp Date: Fri 10/7/11 7:00 AM	Task		Project Sur
	Split		External Ta
	Milestone		External M
	Summary		Inactive Ta

ID	Task Mode	Task Name	Duration	Start
165		31.5 fire hydant	0.25 days	Thu 1/19/12 1:08 PM
163		31.3 services	2.75 days	Wed 3/14/12 4:06 PM
164		31.4 clean up	2.75 days	Mon 3/19/12 2:06 PM
167		<b>32 Nandina court</b>	<b>45.87 days?</b>	<b>Thu 1/19/12 3:08 PM</b>
168		32.1 4 " pipe	1.3 days	Thu 1/19/12 3:08 PM
171		32.4 testing	1 day?	Mon 1/23/12 9:02 AM
169		32.2 services	2 days	Mon 3/19/12 2:06 PM
170		32.3 clean up	2 days	Wed 3/21/12 2:06 PM
172		<b>33 Heather Lane</b>	<b>2 days</b>	<b>Mon 1/23/12 9:02 AM</b>
173		33.1 Tie ins #2	2 days	Mon 1/23/12 9:02 AM
174		<b>34 Nana court</b>	<b>47.57 days?</b>	<b>Wed 1/25/12 9:02 AM</b>
175		34.1 4 " pipe	1 day	Wed 1/25/12 9:02 AM
178		34.4 testing	1 day?	Thu 1/26/12 9:02 AM
176		34.2 services	2.5 days	Fri 3/23/12 2:06 PM
177		34.3 clean up	2.5 days	Wed 3/28/12 9:36 AM
179		<b>35 Thuja court</b>	<b>48.07 days?</b>	<b>Thu 1/26/12 9:02 AM</b>
180		35.1 4 " pipe	1.1 days	Thu 1/26/12 9:02 AM
183		35.4 testing	1 day?	Fri 1/27/12 9:50 AM
181		35.2 services	2 days	Wed 3/28/12 9:36 AM
182		35.3 clean up	2 days	Fri 3/30/12 9:36 AM
184		<b>36 Picea court</b>	<b>48.97 days?</b>	<b>Fri 1/27/12 9:50 AM</b>
185		36.1 4 " pipe	1.2 days	Fri 1/27/12 9:50 AM
188		36.4 testing	1 day?	Mon 1/30/12 11:26 AM
186		36.2 services	2 days	Fri 3/30/12 9:36 AM
187		36.3 clean up	2 days	Tue 4/3/12 9:36 AM
189		<b>37 Kalmia court</b>	<b>45.25 days?</b>	<b>Mon 1/30/12 11:26 AM</b>
190		37.1 8 " water line	0.75 days	Mon 1/30/12 11:26 AM
191		37.2 4 " pipe	1.65 days	Tue 1/31/12 9:26 AM
194		37.5 fire hydant	0.25 days	Wed 2/1/12 3:08 PM
195		37.6 testing	1 day?	Thu 2/2/12 8:38 AM
192		37.3 services	2.5 days	Mon 3/26/12 1:56 PM
193		37.4 clean up	2.5 days	Thu 3/29/12 9:26 AM
196		<b>38 Arbovitae court</b>	<b>41.6 days?</b>	<b>Thu 2/2/12 8:38 AM</b>
197		38.1 8 " water line	0.9 days	Thu 2/2/12 8:38 AM
198		38.2 4 " pipe	1.7 days	Thu 2/2/12 4:20 PM
201		38.5 fire hydant	0.25 days	Mon 2/6/12 1:56 PM
202		38.6 testing	1 day?	Mon 2/6/12 3:56 PM
199		38.3 services	4 days	Tue 3/20/12 1:56 PM
200		38.4 clean up	4 days	Mon 3/26/12 1:56 PM
203		<b>39 Deodar court</b>	<b>34.5 days?</b>	<b>Mon 2/6/12 3:56 PM</b>
204		39.1 8 " water line	0.9 days	Mon 2/6/12 3:56 PM

Project: Yelm.mpp Date: Fri 10/7/11 7:00 AM	Task		Project Sumi
	Split		External Tasl
	Milestone		External Mil
	Summary		Inactive Tasl

ID	Task Mode	Task Name	Duration	Start
205		39.2 4 " pipe	1.2 days	Tue 2/7/12 3:08 PM
208		39.5 fire hydant	0.25 days	Thu 2/9/12 8:14 AM
209		39.6 testing	1 day?	Thu 2/9/12 10:14 AM
206		39.3 services	3.75 days	Wed 3/14/12 3:56 PM
207		39.4 clean up	3.75 days	Tue 3/20/12 1:56 PM
210		<b>40 Box wood court</b>	<b>28.4 days?</b>	<b>Thu 2/9/12 10:14 AM</b>
211		40.1 8 " water line	1.2 days	Thu 2/9/12 10:14 AM
212		40.2 4 " pipe	1.3 days	Fri 2/10/12 11:50 AM
215		40.5 fire hydant	0.25 days	Mon 2/13/12 2:44 PM
216		40.6 testing	1 day?	Tue 2/14/12 8:14 AM
213		40.3 services	3.75 days	Fri 3/9/12 9:26 AM
214		40.4 clean up	3.75 days	Wed 3/14/12 3:56 PM
217		41 Last 4 tie ins	0 days	Tue 2/14/12 8:14 AM
218		<b>42 Persimmon court</b>	<b>19.35 days?</b>	<b>Tue 2/14/12 8:14 AM</b>
219		42.1 4 " pipe	1 day	Tue 2/14/12 8:14 AM
222		42.4 testing	1 day?	Wed 2/15/12 8:14 AM
220		42.2 services	1.2 days	Wed 3/7/12 4:20 PM
221		42.3 clean up	1.2 days	Fri 3/9/12 9:26 AM
223		<b>43 Suntree court</b>	<b>18.05 days?</b>	<b>Wed 2/15/12 8:14 AM</b>
224		43.1 4 " pipe	1.25 days	Wed 2/15/12 8:14 AM
227		43.4 testing	1 day?	Thu 2/16/12 10:14 AM
225		43.2 services	2.1 days	Mon 3/5/12 3:32 PM
226		43.3 clean up	2.1 days	Wed 3/7/12 4:20 PM
228		<b>44 Sequoia court</b>	<b>16.35 days?</b>	<b>Thu 2/16/12 10:14 AM</b>
229		44.1 8 " water line	0.8 days	Thu 2/16/12 10:14 AM
230		44.2 4 " pipe	1.5 days	Fri 2/17/12 8:38 AM
233		44.5 fire hydant	0.25 days	Mon 2/20/12 1:08 PM
234		44.6 testing	1 day?	Mon 2/20/12 3:08 PM
231		44.3 services	3.75 days	Wed 2/29/12 9:02 AM
232		44.4 clean up	3.75 days	Mon 3/5/12 3:32 PM
235		<b>45 Mimosa court</b>	<b>10.05 days?</b>	<b>Mon 2/20/12 3:08 PM</b>
236		45.1 8 " water line	0.8 days	Mon 2/20/12 3:08 PM
237		45.2 4 " pipe	1.5 days	Tue 2/21/12 1:32 PM
241		45.6 testing	1 day?	Tue 2/21/12 3:08 PM
240		45.5 fire hydant	0.25 days	Thu 2/23/12 9:02 AM
238		45.3 services	3.75 days	Thu 2/23/12 11:02 AM
239		45.4 clean up	3.75 days	Wed 2/29/12 9:02 AM
242		46 Pavement Prep	5 days	Tue 4/3/12 9:36 AM
243		47 Paving	3 days	Wed 4/11/12 9:36 AM
244		48 Final restoration	3 days	Wed 4/11/12 9:36 AM
245		49 Project End	0 days	Mon 4/16/12 9:36 AM

Project: Yelm.mpp Date: Fri 10/7/11 7:00 AM	Task		Project Sur
	Split		External Ta
	Milestone		External IV
	Summary		Inactive Ta